

BAY AREA TOLL AUTHORITY

Regional Measure 1
Toll Bridge Projects

Project Monitoring Program


NOVEMBER 2002 PROGRESS REPORT



Metropolitan Transportation
Commission

Bay Area Toll Authority

Released December 2002



Bay Area Toll Authority/Metropolitan Transportation Commission

Commission Roster

Sharon J. Brown, MTC Chair
Cities of Contra Costa County

Steve Kinsey, MTC Vice Chair
Marin County and Cities

Tom Ammiano
City and County of San Francisco

Keith Axtell
U.S. Department of Housing and
Urban Development

James T. Beall Jr.
Santa Clara County

Mark DeSaulnier
Contra Costa County

Bill Dodd
Napa County and Cities

Dorene M. Giacomini
U.S. Department of Transportation

Scott Haggerty
Alameda County

Barbara Kaufman
San Francisco Bay Conservation
and Development Commission

Sue Lempert
Cities of San Mateo County

John McLemore
Cities of Santa Clara County

Michael Nevin
San Mateo County

Jon Rubin
San Francisco Mayor's Appointee

Bijan Sarpiti
State Business, Transportation
and Housing Agency

James P. Spering
Solano County and Cities

Pamela Torliatt
Association of Bay Area Governments

Sharon Wright
Sonoma County and Cities

Shelia Young
Cities of Alameda County

Management Staff

Executive Director

Steve Heminger

Deputy Director, Operations

Ann Flemer

Deputy Director, Policy

Therese McMillan

General Counsel

Francis Chin

Manager of Finance

Brian Mayhew

*Manager of Bridge
and Highway Operations*

Rod McMillan

For additional information, please contact:

Peter Lee, Program Manager, RM-1

(510) 817-3206

plee@mtc.ca.gov

BAY AREA TOLL AUTHORITY

Regional Measure 1
Toll Bridge Projects

Project Monitoring Program

NOVEMBER 2002 PROGRESS REPORT



Prepared for
Metropolitan Transportation
Commission

Bay Area Toll Authority

Joseph P. Bort MetroCenter
101 Eighth Street
Oakland, California 94607
Tel: 510-464-7700
TDD/TTY: 510-464-7769
Fax: 510-464-7848
E-mail: info@mtc.ca.gov
Web: www.mtc.ca.gov



Prepared by
Bechtel Infrastructure Corporation




The following information is provided in accordance with California Government code Section 7550:

This document is one of a series of reports prepared for the Bay Area Toll Authority (BATA)/Metropolitan Transportation Commission (MTC) for the Regional Measure 1 Toll Bridge Program. The contract value for the monitoring efforts, technical analysis, and field site work which contribute to these reports, as well as the report preparation and production, is \$3,068,993.00.

TABLE OF CONTENTS

Regional Measure 1 Toll Bridge Program	1
Executive Summary - Status of Regional Measure 1 Projects, and Key Issues and Developments	
Northern Bridge Group	2
Southern Bridge Group	4
Cost Status Summary	6
Schedule Status Summary	7
Northern Bridge Group	
New Benicia-Martinez Bridge	8
Carquinez Bridge Replacement	10
Richmond-San Rafael Bridge Rehabilitation	12
Southern Bridge Group	
San Mateo-Hayward Bridge Widening	14
I-880/SR-92 Interchange Improvement	16
Dumbarton Bridge West Approach Projects	18
Appendices	
Appendix A: Project Budget Adjustments.	A-1
Appendix B: Current Approved Contract Change Orders (CCOs)	B-1
Appendix C: Project Cost Summary Details	C-1

REGIONAL MEASURE 1 TOLL BRIDGE PROJECTS



BAY AREA TOLL AUTHORITY

REGIONAL MEASURE 1 TOLL BRIDGE PROGRAM

In November 1988, Bay Area voters approved Regional Measure 1 (RM 1) and authorized a standard auto toll of \$1 for all seven state-owned Bay Area toll bridges. The additional revenues generated by the toll increase were identified for use for certain highway and bridge improvements, public transit rail extensions, and other projects that reduce congestion on the bridges.

RM 1 identified nine specific bridge and highway improvement projects as eligible for funding from the toll increase. The projects identified by RM 1 and their status of development are depicted in the map on the facing page and can be itemized as follows:

Northern Bridge Group Projects:

1. Widening of the existing Benicia-Martinez Bridge (completed; not included in this report)
2. Construction of a new bridge parallel to the existing Benicia-Martinez Bridge
3. Replacement of the existing western span of the Carquinez Bridge
4. Major rehabilitation of the existing Richmond-San Rafael Bridge
 - Trestle and fender rehabilitation
 - Deck rehabilitation
5. Construction of an eastern approach (Richmond Parkway) between the Richmond-San Rafael Bridge and Interstate 80 near Pinole (non-Caltrans project)

Southern Bridge Group Projects:

1. Construction of the West Grand Avenue connector to the San Francisco-Oakland Bay Bridge (completed; not included in this report)
2. Widening of the existing San Mateo-Hayward Bridge and eastern approach to six lanes
3. Improvement of the Interstate 880/State Route 92 interchange
4. Improvements to the western approaches to the Dumbarton Bridge
 - US 101/University Avenue interchange reconstruction (non-Caltrans project; completed)
 - State Route 84 (Bayfront Expressway) widening.

MTC, BATA, AND THE CALIFORNIA STATE DEPARTMENT OF TRANSPORTATION (CALTRANS)

As the regional transportation planning agency for the San Francisco Bay Area, MTC is responsible for transportation planning, coordinating, and fund programming in the nine counties surrounding the Bay.

With SB 226, MTC, as the Bay Area Toll Authority (BATA), has also assumed certain duties previously held by the California Transportation Commission, including responsibilities for the programming, administration, and allocation of all toll revenues (excluding the seismic surcharge) from the state-owned toll bridges in the Bay Area.







Caltrans continues to be responsible for the ongoing operation of the state-owned bridges, including the collection of tolls, as well as the maintenance, rehabilitation, and capital improvement of the bridges.




PROJECT MONITORING PROGRAM

This report focuses on monitoring project cost and schedule performance for the Regional Measure 1 Toll Bridge Improvement Projects, as measured against approved budget and schedule milestones. The report provides comprehensive project status information at three levels of detail:

- Color-coded executive summary of Regional Measure 1 projects status (program level)
- Detailed status of individual bridge projects (project level)
- Supplemental project and contract information, including budget adjustments, approved construction change orders, and project and contract level cost data, in the appendices.

EXECUTIVE SUMMARY – STATUS OF REGIONAL MEASURE 1 PROJECTS

NORTHERN BRIDGE GROUP	COST	SCHEDULE
New Benicia-Martinez Bridge		
Carquinez Bridge Replacement		
Richmond-San Rafael Bridge Rehabilitation		







- Legend:**
-  Green = no variance to current budget/schedule
 -  Yellow = variance to current budget/schedule (trend), defined as follows:
 For Cost: Project (BATA) contingency use may be required
 For Schedule: Construction contract completion dates delayed by greater than 3 months
 -  Red = variance to current budget/schedule, defined as follows:
 For Cost: Project budget change may be required
 For Schedule: "New facility open to traffic" date delayed by greater than 3 months by non-weather-related issues




BAY AREA TOLL AUTHORITY

EXECUTIVE SUMMARY – STATUS OF KEY ISSUES AND DEVELOPMENTS

- On the new bridge contract, multiple construction activities are underway along the entire bridge alignment. Erection of superstructure falsework continues from the south abutment to Pier 3. Concrete operations continue at Pier 5. Pile drilling/excavation is in progress at Pier 6. Deep-water pile driving is complete at Piers 8 and 9. Sheet piles are installed at Pier 17 for pile driving and pile cap excavation.
 - Deep-water pile driving for the new bridge is suspended pending resolution of the fish take issue. The current proposed mitigation strategies will impose significant cost and schedule impacts on construction of the bridge and are under evaluation by Caltrans. The cost and schedule status codes for the project are “red” due to this issue.
 - On the I-680/I-780 interchange contract, concrete operations continue on pier foundations and columns for the interchange structures and the retaining wall on eastbound 780. Construction of the retaining wall at the slide area has resumed with shoring, tieback installation and excavation.
 - On the toll plaza contract, concrete operations continue for the operations building and for the tunnel at the toll plaza. The ground slab for the operations building is placed and structural steel erection is in progress.
 - The I-680/Marina Vista interchange contract commenced work on September 10, 2002. Excavation and paving are in progress to widen southbound I-680, the Marina Vista on/off ramp, and Waterfront Road. Base rock is being placed on the northbound Marina Vista cloverleaf.
-
- On the main span contract, spinning of the two main cables was completed on October 25, 2002. Removal of the spinning equipment is in progress. Compaction and banding of the cables has started. Finishes are being applied on the north architectural wall.
 - On the south approach and interchange contract, falsework erection continues for spans 4 - 6. Concrete operations continue on columns for the interchange structures. Backfill is complete at the south abutment. Asphalt pavement at Vista del Rio is complete.
 - The maintenance facility project is complete. Maintenance personnel occupy the new buildings.
-
- On the west trestle replacement, work continues on the following: demolition along the interior of the existing eastbound and westbound trestles; installation of a temporary work trestle; and pile installation. Interior pile installation is at Bent 17 of 37 and pile drill out and concrete placement is at Bent 10 of 37.
 - The schedule status code for the project is "yellow" while Caltrans reevaluates the scope and schedule of the deck rehabilitation project.

EXECUTIVE SUMMARY – STATUS OF REGIONAL MEASURE 1 PROJECTS

SOUTHERN BRIDGE GROUP	COST	SCHEDULE
San Mateo-Hayward Bridge Widening		
I-880/SR-92 Interchange Improvement		
Dumbarton Bridge West Approach Projects (Bayfront Expressway)		

- Legend:**
-  Green = no variance to current budget/schedule
 -  Yellow = variance to current budget/schedule (trend), defined as follows:
For Cost: Project (BATA) contingency use may be required
For Schedule: Construction contract completion dates delayed by greater than 3 months
 -  Red = variance to current budget/schedule, defined as follows:
For Cost: Project budget change may be required
For Schedule: “New facility open to traffic” date delayed by greater than 3 months by non-weather-related issues

- On the bridge-widening contract, the new trestle opened to westbound only traffic on November 4, 2002, with three traffic lanes and shoulders. The original two westbound lanes are now closed to allow for nighttime removal of the median barrier on the existing trestle. Upon completion of the barrier removal, the old trestle will be reopened with three eastbound only traffic lanes and shoulders.
- The mini-toll plaza was opened to traffic on October 25, 2002.
- The pedestrian overcrossing is complete.

- Caltrans is currently responding to the comments received and preparing the Final Environmental Impact Statement Report (EIS/R) for the project. The report is scheduled for completion in mid 2003.
- Caltrans continues to perform preliminary engineering in an effort to minimize delays to the project schedule. However, Caltrans is forecasting a delay of 30 months to the completion date of the project due to the delayed environmental review and anticipated lengthy right-of-way acquisition process. As a result, a "red" schedule status code is indicated in the PMP report.
- Based on a preliminary revised cost estimate for the project and the forecasted project delay, Caltrans is reporting that the project cost will exceed the current contract budget and will require the use of project contingency. As a result, a "yellow" cost status code is indicated in the PMP report.

- 5

COST STATUS SUMMARY (MILLION DOLLARS)

PROJECT	Baseline Budget (June 2000)	Current Budget (Oct 2002)	Current Forecast (Nov 2002)	Expended To Date (7/98 - 10/02)
<i>Northern Bridge Group</i>				
New Benicia-Martinez Bridge	586.0	652.8	652.8	170.9
Carquinez Bridge Replacement	433.2	479.8	479.8	309.7
Richmond-San Rafael Bridge Rehabilitation				
► West Trestle and Fender Rehabilitation	45.4	35.4	35.4	17.2
► Deck Rehabilitation	53.4	53.4	53.4	0.2
Richmond Parkway (<i>Non-Caltrans</i>) ¹	5.9	5.9	5.9	2.4
SUBTOTAL – NBG	1,123.9	1,227.2	1,227.2	500.4
<i>Southern Bridge Group</i>				
San Mateo-Hayward Bridge Widening				
► Widening	203.6	217.5	217.5	182.0
► West Approach Replacement Planting	0.3	0.3	0.3	0.0
I-880/SR-92 Interchange Improvement	124.2	134.2	134.2	10.8
Dumbarton Bridge West Approach Projects				
► US-101/University Avenue Interchange Reconstruction (<i>Non-Caltrans</i>)	3.8	3.8	3.8	3.7
► Bayfront Expressway (SR-84) Widening	33.8	33.8	33.8	17.9
SUBTOTAL – SBG	365.6	389.5	389.5	214.4
GRAND TOTAL	1,489.5	1,616.8	1,616.8	714.8

¹ For the Richmond Parkway, values shown represent the portion funded by BATA.

BAY AREA TOLL AUTHORITY

SCHEDULE STATUS SUMMARY

PROJECT	New Facility Open to Traffic Baseline (June 2000)	New Facility Open to Traffic Current (Oct 2002)	New Facility Open to Traffic Forecast (Nov 2002)
<i>Northern Bridge Group</i>			
New Benicia-Martinez Bridge	Jan 04	Dec 04	Dec 04
Carquinez Bridge Replacement	Jan 03	Oct 03	Oct 03
Richmond-San Rafael Bridge Rehabilitation			
▶ West Trestle and Fender Rehabilitation ¹	Dec 04	Sep 04	Sep 04
▶ Deck Rehabilitation ¹	Sep 06	Sep 06	Jul 07
Richmond Parkway (<i>Non-Caltrans</i>) ²	Feb 01	May 01	May 01
<i>Southern Bridge Group</i>			
San Mateo-Hayward Bridge Widening			
▶ Widening	Dec 02	Nov 02	Nov 02
▶ West Approach Replacement Planting ¹	May 08	May 08	May 08
I-880/SR-92 Interchange Improvement	Dec 06	Jun 09	Jun 09
Dumbarton Bridge West Approach Projects			
▶ US-101/University Avenue Interchange Reconstruction (<i>Non-Caltrans</i>) ¹	Apr 00	Apr 00	Apr 00
▶ Bayfront Expressway (SR-84) Widening ¹	Mar 03	Apr 04	Oct 03

¹ For the Richmond-San Rafael Bridge Rehab, San Mateo-Hayward Bridge West Approach Planting, and Dumbarton Bridge West Approach projects, the dates shown reflect construction completion; the existing facility remains open to traffic during all phases of construction.

² The Canal Boulevard realignment was opened to traffic on May 25, 2001.

NEW BENICIA-MARTINEZ BRIDGE

The existing Benicia-Martinez Bridge provides Interstate 680 access across the Carquinez Strait between Contra Costa and Solano counties. This project will construct a new parallel Benicia-Martinez Bridge east of the existing span that will include the following features:

- Five northbound lanes on the new bridge (four mixed-flow lanes and one slow-vehicle lane) that will allow conversion of the existing bridge to southbound traffic only
- A new bicycle/pedestrian lane on the existing bridge
- A new toll plaza south of the new bridge in Contra Costa County with 17 toll booths, including two high-occupancy-vehicle (HOV) bypass lanes
- Reconstruction of the Interstate 680/Marina Vista Road and Interstate 680/Interstate 780 interchanges

Project Photos



Pier 5 Concrete Construction



Operations Building at the Toll Plaza



Foundation Pile Operations

Current Activities:

- On the main span contract, multiple foundation pile and concrete operations continue. Concrete operations are in progress at Wing Walls 3 and 4 of the south abutment. Falsework construction for the superstructure is underway between the South Abutment and Pier 3. Concrete operations continue at Pier 5 and pile drilling/excavation continue at Pier 6. Deepwater pile casing cleanout and concrete operations are in progress at Pier 8. On the north temporary trestle, sheet piles are installed for pile driving and pile cap excavation at Pier 17. SWPPP measures are in place for the rain season.
- Deep-water pile installation for the new bridge is suspended pending resolution of the fish take issue. The current proposed mitigation strategies will impose significant construction cost and schedule impacts and are being evaluated by Caltrans.
- On the I-680/I-780 interchange contract, multiple operations are underway along both roadways. On I-780, concrete operations continue at Retaining Wall 3. Foundation pier drilling, concrete operations and falsework construction continue for the new interchange structures. Construction of Retaining Wall 1 at the slide area continues with the installation of shoring and tiebacks, and excavation of the slope. SWPPP measures are in place for the rain season.
- On the toll plaza contract, the slab is poured for the operations building and structural steel is being erected. Concrete operations continue for the tunnel and stairs to the tollbooths.
- On the I-680/Marina Vista interchange contract, the baseline construction schedule has been returned by Caltrans for resubmittal by the contractor. ESA fencing installation, restriping and K-rail placement is complete. Excavation, drain installation and paving are in progress to widen southbound I-680, the Marina Vista on/off ramp, and Waterfront Road. Dunnage and base rock are being placed on the northbound cloverleaf of Marina Vista.

BAY AREA TOLL AUTHORITY

NEW BENICIA-MARTINEZ BRIDGE

COST STATUS (\$ Million)	Baseline Budget (June 2000)	Current Budget (Oct 2002)	Current Forecast (Nov 2002)	Variance	Expended to Date (7/98 – 10/02)	Notes
Capital Outlay Construction						
South Approach	6.0	7.0	7.0	0.0	6.3	
New Bridge	247.3	307.5	307.5	0.0	67.2	A
Toll Plaza and Administration Building	22.8	21.4	21.4	0.0	3.0	
I-680/Marina Vista Interchange	43.2	45.1	45.1	0.0	0.5	
I-680/I-780 Interchange	80.8	54.7	54.7	0.0	19.1	
Other Budgeted Capital	28.1	30.0	30.0	0.0	1.7	
Capital Outlay Support	78.2	99.1	99.1	0.0	58.6	
Capital ROW	21.1	14.4	14.4	0.0	11.3	
Non-BATA Funding	0.0	31.0	31.0	0.0	3.1	
Project (BATA) Contingency	58.4	42.5	42.5			
Project Total (a)	586.0	652.8	652.8	0.0	170.9	
(a) Totals may be rounded						

SCHEDULE STATUS	Baseline (June 2000)	Current (Oct 2002)	Forecast (Nov 2002)	Variance	Notes
Construction Contract Completion					
New Bridge	Jan 04	Sep 04	Sep 04	0	A
Toll Plaza and Administration Building	Feb 03	Sep 04	Sep 04	0	
I-680/Marina Vista Interchange	Dec 03	Nov 04	Dec 04	+1	
I-680/I-780 Interchange	Dec 03	Dec 04	Jan 05	+1	
South Approach	Mar 01	Oct 01	Oct 01	0	
Modify Existing Bridge	Jul 05	Dec 06	Dec 06	0	
Project					
New Facility Open to Traffic	Jan 04	Dec 04	Dec 04	0	

NOTES

ACTION

A. The current proposed strategies to mitigate the inadvertent fish takes during pile driving operations are expected to impose significant cost and schedule impacts. The impacts will be reported upon completion of evaluation by Caltrans.

Caltrans is evaluating the strategies and the associated cost and schedule impacts.

CARQUINEZ BRIDGE REPLACEMENT

The existing Carquinez Bridge carries Interstate 80 traffic between the cities of Vallejo and Crockett on two separate bridges: the 1927 bridge for westbound traffic and the 1958 bridge for eastbound traffic. While the 1958 bridge is being strengthened under Caltrans' seismic retrofit program, the 1927 bridge has been identified as being seismically deficient and will be replaced under the RM 1 program. The Carquinez Bridge replacement project will construct a new suspension bridge west of the existing bridges. The existing 1927 bridge will be demolished after the completion of this project. The project will incorporate the following features:

- Four westbound lanes on the new bridge (three mixed-flow lanes and one HOV lane)
- A new bicycle/pedestrian lane on the new bridge

Project Photos



Suspension Cable Compaction



Southbound On/Off Ramp



Crockett Viaduct Falsework

Current Activities:

- On the replacement bridge and north approach contract, the spinning of the two main cables is complete. Dismantling of spinning equipment is underway and compaction and banding of the cables is in progress. This will be followed by installation of the suspenders and hanging of the deck panels (due for delivery in early 2003). The architectural wall on the north approach is receiving the final finishes.
- On the south approach and interchange contract, concrete is placed and stressed for spans 1 - 4 on the Crockett Viaduct; falsework erection continues for spans 4 - 6. Excavation and drainage work continue for Retaining Wall 3 on westbound I-80. Concrete operations continue on the columns for the westbound and eastbound on/off ramps. Asphalt paving is complete for Vista Del Rio.
- The maintenance facility project is complete. Maintenance personnel occupy the new buildings.

BAY AREA TOLL AUTHORITY

CARQUINEZ BRIDGE REPLACEMENT

COST STATUS (\$ Million)	Baseline Budget (June 2000)	Current Budget (Oct 2002)	Current Forecast (Nov 2002)	Variance	Expended to Date (7/98 - 10/02)	Notes
Capital Outlay Construction						
Replacement Bridge and North Approach	213.7	239.2	239.2	0.0	172.4	
South Approach and Interchange	116.0	73.9	73.9	0.0	39.7	
Maintenance Facility (Phases I & II)	7.0	8.1	8.1	0.0	7.7	
1927 Bridge Demolition	16.0	16.0	16.0	0.0	0.0	
Other Budgeted Capital	10.6	11.5	11.5	0.0	6.3	
Capital Outlay Support	43.7	102.9	102.9	0.0	74.3	
Capital ROW	9.6	11.1	11.1	0.0	9.3	
Project (BATA) Contingency	16.5	17.1	17.1	0.0		
Project Total (a)	433.2	479.8	479.8	0.0	309.7	

(a) Totals may be rounded

SCHEDULE STATUS	Baseline (June 2000)	Current (Oct 2002)	Forecast (Nov 2002)	Variance	Notes
Construction Contract Completion					
Replacement Bridge & North Approach	Dec 03	May 04	May 04	0	
South Approach and Interchange (Phase 1)	Oct 04	Jul 03	Aug 03	+1	
Maintenance Facility	Mar 02	Sep 02	Sep 02	0	
1927 Bridge Demolition	Mar 06	Mar 06	Mar 06	0	
Project					
New Facility Open to Traffic	Jan 03	Oct 03	Oct 03	0	

NOTES

ACTION


RICHMOND-SAN RAFAEL BRIDGE REHABILITATION

Completed in 1956, the Richmond-San Rafael Bridge provides access - via Interstate 580 - across San Francisco Bay between Marin and Contra Costa counties. Major rehabilitation of the bridge was specified in RM 1 to be eligible for toll funding.

Currently, there are two major rehabilitation projects planned for the bridge:

- The first project is to replace the western trestle (low-rise) section of the bridge near San Rafael and rehabilitate the ship collision protection fender system at various bridge piers. This rehabilitation work is being combined with a seismic retrofit project.
- The second project is to rehabilitate the existing concrete deck on the bridge. The cast-in-place concrete riding surface (deck) has been worn over

time due to traffic and exposure to the marine environment. This project will follow the completion of the trestle and fender rehabilitation project to avoid possible construction conflicts.



Project Photos



Existing Trestle Interiors (looking east)



Interior Foundation Piles

Current Activities:

- The west trestle replacement consists of rebuilding the eastbound and westbound trestles near San Quentin. The trestles are parallel for most of their length and diverge to carry traffic onto the upper and lower decks of the main bridge. The westbound trestle, serving the upper deck, is 2,844 feet (867 meters), between Bents 1 and 29; the eastbound trestle, serving the lower deck, is 3,635 feet (1,108 meters), between Bents 1 and 37. The trestle replacement procedure consists of reducing lane width, demolishing an 8 feet (2 meters) linear section of interior bridge deck and installing interior sixty-six inch (1,680 mm) cast-in-drilled-hole (CIDH) piles at the mid-span of every other existing 50 foot (15 meter) deck section. Pile installation includes pile driving and drill out, reinforcing steel installation and concrete infill. Upon completion of the interior piles installation, the operation is repeated on the exterior, where 8 feet (2 meters) of exterior bridge deck is removed and exterior piles are installed. After installation of the piles, pile/bent caps will be cast in place below the existing superstructure, atop the opposing interior and exterior piles. Following pile-bent construction, one trestle at a time will be closed at night for superstructure replacement. Each night, two of the existing 50-foot (15 meter) sections will be removed and replaced with one 100-foot (30 meter) precast section.
- Construction continues from west to east on the interior sections of the existing eastbound and westbound trestles. Interior pile installation is currently at Bent 17 of 37 with drilling out and concrete placing in the pile shells is at Bent 10 of 37.
- Interior trestle work is not on the critical path and has slowed considerably from earlier forecasts. The trestle work schedule is currently under revision; exterior trestle work is scheduled to begin in January 2003.

BAY AREA TOLL AUTHORITY

RICHMOND-SAN RAFAEL BRIDGE REHABILITATION

COST STATUS (\$ Million)	Baseline Budget (June 2000)	Current Budget (Oct 2002)	Current Forecast (Nov 2002)	Variance	Expended to Date (7/98 - 10/02)	Notes
West Trestle and Fender Rehabilitation						
Capital Outlay Construction	33.9	0.0	0.0	0.0	0.0	
Capital Outlay Support	5.4	0.7	0.7	0.0	0.7	
Capital ROW	0.0	0.0	0.0	0.0	0.0	
Non-BATA Funding	0.0	34.6	34.6	0.0	16.5	
Project (BATA) Contingency	6.1	0.0	0.0	0.0		
Subtotal	45.4	35.4	35.4	0.0	17.2	
Deck Rehabilitation						
Capital Outlay Construction	33.0	33.0	33.0	0.0	0.0	
Capital Outlay Support	9.0	5.0	5.0	0.0	0.2	
Capital ROW	0.0	0.0	0.0	0.0	0.0	
Non-BATA Funding	0.0	4.0	4.0	0.0	0.0	
Project (BATA) Contingency	11.4	11.4	11.4	0.0		
Subtotal	53.4	53.4	53.4	0.0	0.2	
Project Total (a)	98.9	88.8	88.8	0.0	17.4	
(a) Totals may be rounded						

SCHEDULE STATUS	Baseline (June 2000)	Current (Oct 2002)	Forecast (Nov 2002)	Variance	Notes
Construction Contract Completion					
West Trestle and Fender Rehabilitation	Dec 04	Sep 04	Sep 04	0	
Deck Rehabilitation	Sep 06	Sep 06	Jul 07	+10	A
Project					
New Facility Open to Traffic					B

NOTES	ACTION
A. Caltrans is reporting a forecast completion in mid-2005 for the retrofit project with the deck rehabilitation to follow.	Caltrans is reviewing the forecast completion date of the deck rehabilitation contract.
B. The existing facility remains open to traffic during all phases of construction.	None.

SAN MATEO-HAYWARD BRIDGE WIDENING

In 1996, the western approach to the San Mateo-Hayward Bridge from U.S. Route 101 was widened from four to six lanes to match the configuration of the high-rise section of the bridge. The current project will complete the widening work in this corridor along the low-trestle section of the bridge and its eastern approach to Interstate 880. The project includes the following features:

- Widening of the low-rise trestle and eastern approach from I-880 from four to six lanes with shoulders
- Extension of the existing west-bound HOV lane one mile west along the eastern approach from Interstate 880
- Construction of a new pedestrian/bicycle overcrossing of State Route 92
- Expansion of the existing toll plaza
- Improvements to the Hayward Shoreline Interpretive Center



Mini Toll Plaza

Project Construction Progress and Photos



New Westbound Trestle



Pedestrian Overcrossing

Current Activities:

- On the bridge widening contract, the westbound trestle opened to traffic on November 4, 2002, with three traffic lanes and shoulders. The original two westbound lanes are closed for nighttime removal of the median barrier and reconstruction on the existing trestle. Upon completion of the barrier removal, the old trestle will be reopened with three eastbound only traffic lanes and shoulders.
- The mini toll plaza contract opened for operation on October 25, 2002. Minor punchlist activities continue.
- The pedestrian overcrossing contract is complete and open to pedestrian traffic.

BAY AREA TOLL AUTHORITY


SAN MATEO-HAYWARD BRIDGE WIDENING

COST STATUS (\$ Million)	Baseline Budget (June 2000)	Current Budget (Oct 2002)	Current Forecast (Nov 2002)	Variance	Expended to Date (7/98 - 10/02)	Notes
Widening						
Capital Outlay Construction						
Widen Trestle	124.8	128.9	128.9	0.0	118.9	
Widen Roadway	29.2	26.1	26.1	0.0	25.4	
Construct Mini Toll Plaza	4.4	6.3	6.3	0.0	5.6	
Other Budgeted Capital	8.9	8.6	8.6	0.0	2.8	
Capital Outlay Support	15.5	39.6	39.8	+0.2	28.7	
Capital ROW	1.5	1.5	1.5	0.0	0.5	
Project (BATA) Contingency	19.3	6.5	6.3	-0.2		
Subtotal	203.6	217.5	217.5	0.0	182.0	
West Approach Planting						
Capital Outlay Construction	0.2	0.2	0.2	0.0	0.0	
Capital Outlay Support	0.1	0.1	0.1	0.0	0.0	
Capital ROW	0.0	0.0	0.0	0.0	0.0	
Project (BATA) Contingency	0.1	0.1	0.1	0.0		
Subtotal	0.3	0.3	0.3	0.0	0.0	
Project Total (a)	203.9	217.8	217.8	0.0	182.0	
(a) Totals may be rounded						

SCHEDULE STATUS	Baseline (June 2000)	Current (Oct 2002)	Forecast (Nov 2002)	Variance	Notes
Construction Contract Completion					
Widening					
Widen Trestle	Dec 02	Feb 03	Feb 03	0	
Construct Mini Toll Plaza	Nov 02	Nov 02	Nov 02	0	
Widen Eastern Approach	Nov 02	Sep 01	Sep 01	0	
Pedestrian Overcrossing	Sep 02	Sep 02	Sep 02	0	
West Approach Planting					
West Approach Replacement Planting	May 08	May 08	May 08	0	
Project					
New Facility Open to Traffic	Dec 02	Nov 02	Nov 02		
NOTES			ACTION		

I-880/SR-92 INTERCHANGE IMPROVEMENT

As part of an effort to improve traffic flow and to relieve congestion on the San Mateo-Hayward Bridge and its approaches, RM 1 identified the need to improve and reconstruct the Interstate 880/State Route 92 interchange. While still in the environmental clearance phase, the project proposes to modify the existing cloverleaf interchange to increase capacity and improve safety and traffic operations. Various alternatives are under consideration and are being assessed as part of the environmental process.



Project Photos



Existing Interchange; looking west



Alternative H Interchange; looking west

Current Activities:

- A public hearing was held on July 24, 2002 in Hayward to discuss the Supplement to the Draft Environmental Impact Statement/Report (EIS/R) for the project. The public comment period ended on August 27, 2002. Caltrans is reviewing and preparing responses to the comments. The Final EIS/R is forecast for completion in mid 2003.
- Caltrans is currently reviewing the project schedule. Due to environmental delays and extensive right-of-way activities, the project completion date is forecast to be delayed 30 months, even with preliminary engineering continuing. The latest forecast is a construction completion of June 2009.

BAY AREA TOLL AUTHORITY

I-880/SR 92 INTERCHANGE IMPROVEMENT

COST STATUS (\$ Million)	Baseline Budget (June 2000)	Current Budget (Oct 2002)	Current Forecast (Nov 2002)	Variance	Expended to Date (7/98 - 10/02)	Notes
I-880/SR-92 Interchange Improvement						
Capital Outlay Construction	70.3	94.6	94.6	0.0	0.0	A
Capital Outlay Support	20.8	24.1	24.1	0.0	10.8	A
Capital ROW	8.0	0.1	0.1	0.0	0.0	A
Non-BATA Funding	0.0	10.0	10.0	0.0		
Project (BATA) Contingency	25.1	5.5	5.5	0.0	0.0	
Project Total (a)	124.2	134.2	134.2	0.0	10.8	
(a) Totals may be rounded						

SCHEDULE STATUS	Baseline (June 2000)	Current (Oct 2002)	Forecast (Nov 2002)	Variance	Notes
<u>Construction Contract Completion</u>					
I-880/SR-92 Interchange Improvement	Dec 06	Jun 09	Jun 09	+30	B
<u>Project</u>					
New Facility Open to Traffic	Dec 06	Jun 09	Jun 09	+30	B

NOTES	ACTION
A. A preliminary revised Caltrans estimate for the project is higher than the current budget.	BATA is reviewing.
B. Caltrans is currently updating the project schedule to reflect the current forecast.	BATA is reviewing.

DUMBARTON BRIDGE WEST APPROACH PROJECTS

RM 1 identified the need for improvements to the western approaches to the Dumbarton Bridge. Through coordination with the City/County Association of Governments of San Mateo County, two projects were identified for toll bridge funding:

- The first project, sponsored by the City of East Palo Alto, modifies the U.S. Route 101/University Avenue interchange. This project is designed to help alleviate traffic congestion and improve overall traffic flow to University Avenue and the Dumbarton Bridge.
- The second project, sponsored by Caltrans, widens the Bayfront Expressway (State Route 84) from the Dumbarton Bridge to the U.S. 101/Marsh Road interchange. The existing six-lane expressway section from the bridge to University Avenue will be reconstructed with upgraded shoulders and lane widths. The existing expressway section from University Avenue to Marsh Road will be widened from four to six lanes.



Project Photos



New Eastbound SR-84 at University Ave.



Retaining Wall Construction

Current Activities:

- On the Bayfront Expressway (SR-84) widening contract, excavation, drain installation and placing of lightweight fill are complete on the eastbound shoulder between University Ave. and the Dumbarton Bridge. Traffic has been diverted to the newly paved section to allow work on the north side of SR-84. Paving is complete on the eastbound side between University Ave. and Willow Road.
- Underground drainage installation, retaining wall and electrical work are in progress along the west side of the expressway between Willow and Marsh Roads.
- The Ravenswood Triangle between Willow Road and University Ave. is being restored as a wetland with the creation of mounds and ponds.

BAY AREA TOLL AUTHORITY

DUMBARTON BRIDGE WEST APPROACH PROJECTS

COST STATUS (\$ Million)	Baseline Budget (June 2000)	Current Budget (Oct 2002)	Current Forecast (Nov 2002)	Variance	Expended to Date (7/98 - 10/02)	Notes
US101/University Avenue Interchange Reconstruction (Non-Caltrans)						
Capital Outlay Construction	3.8	3.8	3.8	0.0	3.7	
Capital Outlay Support	0.0	0.0	0.0	0.0	0.0	
Capital ROW	0.0	0.0	0.0	0.0	0.0	
Project (BATA) Contingency	0.0	0.0	0.0	0.0		
Subtotal	3.8	3.8	3.8	0.0	3.7	
Bayfront Expressway (SR84) Widening						
Capital Outlay Construction	24.8	26.6	26.6	0.0	12.4	
Capital Outlay Support	4.4	5.7	5.7	0.0	5.4	
Capital ROW	1.3	0.2	0.2	0.0	0.2	
Project (BATA) Contingency	3.3	1.3	1.3	0.0		
Subtotal	33.8	33.8	33.8	0.0	17.9	
Project Total (a)	37.6	37.6	37.6	0.0	21.6	
(a) Totals may be rounded						

SCHEDULE STATUS	Baseline (June 2000)	Current (Oct 2002)	Forecast (Nov 2002)	Variance	Notes
Construction Contract Completion					
US 101/University Avenue Interchange Reconstruction (Non-Caltrans)	Apr 00	Apr 00	Apr 00	0	
Bayfront Expressway (SR84) Widening	Mar 03	Apr 04	Oct 03	-6	A
Project					
New Facility Open to Traffic	Mar 03	Apr 04	Oct 03	-6	
NOTES			ACTION		

A The forecast earlier completion reflects the contractor's schedule.

APPENDICES

Appendix A: Project Budget Adjustments

Appendix B: Current Approved Contract Change Orders

Appendix C: Project Cost Summary Details



BAY AREA TOLL AUTHORITY

APPENDIX A – LIST OF PROJECT BUDGET ADJUSTMENTS

DEFINITIONS:

Baseline Budget (June 2000): Baseline budgets as established by BATA in June 2000 for each project within the overall program.

Current Budget: Budget currently serving as the baseline for monitoring purposes. The current budget is equal to the established June 2000 budget, plus or minus any adjustment as listed below.

Project Baseline Adjustments

Date	Description of Adjustment
10/2000	Current Budgets for allocated capital outlay adjusted by BATA to reflect current Caltrans construction contract allotments.
11/2000	Current Budgets for the Benicia-Martinez and Richmond-San Rafael Bridge projects revised to reflect new funding from Non-BATA sources per agreements with Caltrans and a Prop. 192 refund from Caltrans related to the Carquinez Bridge project.
01/2001	Current Budget for the Benicia-Martinez bridge revised to reflect allocations by BATA.
03/2001	Current Budget for the Carquinez Bridge revised by BATA.
10/2001	Current Budget for the Benicia-Martinez Bridge revised by BATA.
12/2001	Current Budgets for the Benicia-Martinez and San Mateo-Hayward Bridges revised by BATA.

BAY AREA TOLL AUTHORITY

**APPENDIX B – APPROVED CONTRACT CHANGE ORDERS (CCO)
FOR NOVEMBER 2002
BENICIA-MARTINEZ BRIDGE**

Bridge/ Contract	CCO Number ¹	CCO Description	Funding Source ²	Impacts	
				Cost (\$1000's)	Schedule
New Bridge 04-006034	7.2	Additional Funds for Utilities	C	30.0	
	40	Modify Spec for Epoxy Coated Welded Hoops	C	0.0	
	44	Extend Pile Tips @ P8 and P13 – Rebar Costs	C	42.3	
	45	Pier 5 Seal Course Reduction	C	(211.7)	
Subtotal				(139.4)	
Toll Plaza 04-006044		No Approved Change Orders for November 2002			
Subtotal					
Marina Vista Interchange 04-006054		No Approved Change Orders for November 2002			
Subtotal					
I-680/I-780 Interchange 04-006064	12	Waterline Revisions	C	43.2	
	23	Drainage System #6 Temp Pipe Connection	S	10.0	
	25	MSE Wall #1 Foundation	C	101.5	
	26	Stain Retaining Walls #2 & #6	C	11.4	
	29	Electrical – Omissions/Conflicts	C	50.0	
	31	Exit and Entrance to 680 Northbound	C	48.9	
	39	Asbestos Removal	C	3.0	
Subtotal				268.0	
South Approach 04-006094		Contract is complete.			
Totals for November 2002³				128.7	

¹ Only approved CCOs for the month are listed in Appendix B.

² Funding Source(s)
S = Supplemental work
C = Construction contingency

³ Approved CCO cost total is within the approved current contract budget.

BAY AREA TOLL AUTHORITY

**APPENDIX B – APPROVED CONTRACT CHANGE ORDERS (CCO)
FOR NOVEMBER 2002
CARQUINEZ BRIDGE**

Bridge/ Contract	CCO Number ¹	CCO Description	Funding Source ²	Impacts	
				Cost (\$1000's)	Schedule
Carquinez Bridge Replacement 04-013014	19.1 38	Fog Bell Frame Revise Concrete Elevations	C	88.0	
			C	1.8	
Subtotal				89.8	
South Approach and Crockett Interchange 04-013054		No Approved Change Orders for November 2002			
Subtotal					
Maintenance Facility 04-013084		No Approved Change Orders for November 2002			
Subtotal					
Totals for November 2002³				89.8	

¹ Only approved CCOs for the month are listed in Appendix B.

² Funding Source(s)
S = Supplemental work
C = Construction contingency

³ Approved CCO cost total is within the approved current contract budget.

BAY AREA TOLL AUTHORITY

**APPENDIX B – APPROVED CONTRACT CHANGE ORDERS (CCO)
FOR NOVEMBER 2002
SAN MATEO-HAYWARD BRIDGE**

Bridge/ Contract	CCO Number ¹	CCO Description	Funding Source ²	Impacts	
				Cost (\$1000's)	Schedule
Widen Trestle 04-045014	12	Construct Approach Slab	C	10.0	
	59	Entitlement for NOPC 3, 4, 6	C	191.2	
	65	Apply Methacrylate to Bridge Deck	C	2,095.8	
Subtotal				2,297.0	
Mini-Toll Plaza 04-045024		No Approved Change Orders for November 2002			
Subtotal					
Pedestrian Overcrossing 04-045044	12	Delete Class 1 Concrete	C	0.0	
	13	Curb and Gutter	C	30.3	
	14	Additional Backfill	C	35.0	
Subtotal				65.3	
Widen Roadway 04-045034		Contract is complete.			
Totals for November 2002³				2,362.3	

¹ Only approved CCOs for the month are listed in Appendix B.

² Funding Source(s)
S = Supplemental work
C = Construction contingency

³ Approved CCO cost total is within the approved current contract budget.

BAY AREA TOLL AUTHORITY

APPENDIX C – PROJECT COST SUMMARY DETAILS

The following sheets provide detailed cost information for each of the bridge projects. Capital Outlay Support (Engineering), Capital Right-of-Way and Capital Outlay are shown for each of the projects. The Project (BATA) Contingency, as well as the bridge projects totals, is shown at the end of each bridge summary.

Definitions:

1. Capital Outlay Support includes both Caltrans and Architectural/Engineering (A/E) consultant support.
2. Capital Right of Way includes acquisition, loss of goodwill, demolition, utilities relocations, relocation assistance, title costs, and sale of excess lands.
3. Capital Outlay includes construction bid terms, external third party agreements, state-furnished materials, supplemental construction work, and construction contingencies.

Project Cost Summaries
(\$ Millions)

	EA Number	Baseline Budget Jun-00	Current Budget Oct-02	Current Forecast Nov-02	Net Change	Expended ¹ to Date (7/98 – 10/02)	Note
Northern Bridge Group							
<i>Project 2003 – New Benicia-Martinez Bridge</i>							
South Approach							
Capital Outlay Support	00609x	3.5	4.0	4.0	0.0	3.6	
Capital Right of Way	006099	7.0	7.7	7.7	0.0	7.2	
Capital Outlay	006094	6.0	7.0	7.0	0.0	6.3	
Total South Approach		16.5	18.8	18.8	0.0	17.1	
New Bridge							
Capital Outlay Support	00603x	31.9	36.0	36.0	0.0	22.6	
Capital Right of Way	006039	4.1	2.5	2.5	0.0	0.8	
Capital Outlay	006034	247.3	307.5	307.5	0.0	67.2	
Non-BATA Funding		0.0	10.1	10.1	0.0	1.7	
Total New Bridge		283.3	356.1	356.1	0.0	92.3	
Toll Plaza & Administration Building							
Capital Outlay Support	00604x	6.2	10.3	10.3	0.0	6.4	
Capital Right of Way	006049	0.0	0.0	0.0	0.0	0.0	
Capital Outlay	006044	22.8	21.4	21.4	0.0	3.0	
Total Toll Plaza & Admin.		29.1	31.7	31.7	0.0	9.4	
I-680/Marina Vista Interchange							
Capital Outlay Support	00605x	10.7	15.7	15.7	0.0	9.4	
Capital Right of Way	006059	7.4	2.5	2.5	0.0	1.9	
Capital Outlay	006054	43.2	45.1	45.1	0.0	0.5	
Total I-680/MV I/C		61.4	63.3	63.3	0.0	11.9	
I-680/I-780 Interchange							
Capital Outlay Support	00606x	18.7	25.7	25.7	0.0	14.5	
Capital Right of Way	006069	1.7	1.7	1.7	0.0	1.4	
Capital Outlay	006064	80.8	54.7	54.7	0.0	19.1	
Non-BATA Funding		0.0	20.9	20.9	0.0	1.4	
Total I-680/I-780 I/C		101.2	103.0	103.0	0.0	36.4	

¹ Unaudited

BAY AREA TOLL AUTHORITY

Appendix C – Project Cost Summary Details (cont'd)

	EA Number	Baseline Budget Jun-00	Current Budget Oct-02	Current Forecast Nov-02	Net Change	Expended to Date (7/98 – 10/02)	Note
Project 2003 – New Benicia-Martinez Bridge (cont'd)							
Other Budgeted Capital							(a)
Capital Outlay Support		7.1	7.4	7.4	0.0	2.1	
Capital Right of Way		0.9	0.0	0.0	0.0	0.0	
Capital Outlay		28.1	30.0	30.0	0.0	1.7	
Total Other Budgeted Capital		36.1	37.4	37.4	0.0	3.7	
Total Capital Outlay Support		78.2	99.1	99.1	0.0	58.6	
Total Capital Right of Way		21.1	14.4	14.4	0.0	11.3	
Total Capital Outlay		428.2	465.8	465.8	0.0	97.8	
Non-BATA Funding		0.0	31.0	31.0	0.0	3.1	
Project Contingency (BATA)		58.4	42.5	42.5	0.0		
Total New Benicia-Martinez Bridge		586.0	652.8	652.8	0.0	170.9	
Project 3002 – Carquinez Bridge Replacement							
Replacement Bridge & North Approach							(b)
Capital Outlay Support	01301x	17.7	58.4	58.4	0.0	45.7	
Capital Right of Way	013019	3.0	3.0	3.0	0.0	3.3	
Capital Outlay	013014	213.7	239.2	239.2	0.0	172.5	
Total Replacement Bridge & N. Approach		234.4	300.6	300.6	0.0	221.4	
South Approach & Interchange							(c)
Capital Outlay Support	01305x	22.7	32.4	32.4	0.0	22.1	
Capital Right of Way	013059	5.0	5.0	5.0	0.0	4.6	
Capital Outlay	013054	116.0	73.9	73.9	0.0	39.7	
Total South Approach & I/C		143.7	111.3	111.3	0.0	66.3	
Maintenance Facility Phase I & II							(d)
Capital Outlay Support		0.7	4.8	4.8	0.0	4.3	
Capital Right of Way		1.6	1.6	1.6	0.0	1.4	
Capital Outlay		7.0	8.1	8.1	0.0	7.7	
Total Maint. Facility Ph I & II		9.3	14.6	14.6	0.0	13.4	
Demolition – 1927 Bridge							
Capital Outlay Support	01309x	2.0	4.1	4.1	0.0	1.1	
Capital Right of Way	013099	0.0	0.0	0.0	0.0	0.0	
Capital Outlay	013094	16.0	16.0	16.0	0.0	0.0	
Total Demo – 1927 Bridge		18.0	20.1	20.1	0.0	1.1	

Notes

- (a) Includes EA 00601*, 00608*, 0060A*, 0060C*, 0060F*, 0060G*, 0060H*
- (b) Includes EA 00453*, 01301*, 01303*, 01304*
- (c) Includes EA 01302*, 01305*, 04700*
- (d) Includes EA 00607*, 01308*

BAY AREA TOLL AUTHORITY

Appendix C – Project Cost Summary Details (cont'd)

	EA Number	Baseline Budget Jun-00	Current Budget Oct-02	Current Forecast Nov-02	Net Change	Expended to Date (7/98 – 10/02)	Note
Project 3002 - Carquinez Bridge Replacement (cont'd)							
Other Budgeted Capital							(e)
Capital Outlay Support		0.6	3.1	3.1	0.0	1.2	
Capital Right of Way		0.0	1.5	1.5	0.0	0.0	
Capital Outlay		10.6	11.5	11.5	0.0	6.3	
Total Other Budgeted Capital		11.2	16.1	16.1	0.0	7.5	
Total Capital Outlay Support		43.7	102.9	102.9	0.0	74.3	
Total Capital Right of Way		9.6	11.1	11.1	0.0	9.3	
Total Capital Outlay		363.3	348.7	348.7	0.0	226.1	
Project (BATA) Contingency		16.5	17.1	17.1	0.0		
Total Carquinez Bridge		433.2	479.8	479.8	0.0	309.7	
Project 4003 – Richmond-San Rafael Bridge – West Trestle and Fender Rehabilitation							
Capital Outlay Support	0438Ux	5.4	0.7	0.7	0.0	0.7	(f)
Capital Right of Way	0438U9	0.0	0.0	0.0	0.0	0.0	
Capital Outlay	0438U4	33.9	0.0	0.0	0.0	0.0	
Non-BATA Funding		0.0	34.6	34.6	0.0	16.5	
Project (BATA) Contingency		6.1	0.0	0.0	0.0		
Total R-SR Bridge – W. Trestle & Fender Rehabilitation		45.4	35.4	35.4	0.0	17.2	
Project 4002 – Richmond-San Rafael Bridge – Deck Rehabilitation							
Capital Outlay Support	04152x	9.0	5.0	5.0	0.0	0.2	
Capital Right of Way	041529	0.0	0.0	0.0	0.0	0.0	
Capital Outlay	041524	33.0	33.0	33.0	0.0	0.0	
Non-BATA Funding		0.0	4.0	4.0	0.0	0.0	
Project (BATA) Contingency		11.4	11.4	11.4	0.0		
Total R-SR Bridge – Deck Rehab		53.4	53.4	53.4	0.0	0.2	
Richmond Parkway (Non-Caltrans)							
Capital Outlay Support	non-Caltrans	0.0	0.0	0.0	0.0	0.0	
Capital Right of Way	non-Caltrans	0.0	0.0	0.0	0.0	0.0	
Capital Outlay	non-Caltrans	5.9	5.9	5.9	0.0	2.4	(g)
Total Richmond Parkway		5.9	5.9	5.9	0.0	2.4	
Total Northern Bridge Group		1123.9	1227.2	1227.2	0.0	500.4	

Notes

(e) Includes EA 01306*, 01307*, 0130A*, 0130C*, 0130D*, 0130F*, 0130G*, 0130H*, 0130J*, 0130X*

(f) Includes EA 04382*, 04383*, 0438U*

(g) Total reimbursements made to the City of Richmond for current allocation.

BAY AREA TOLL AUTHORITY

Appendix C – Project Cost Summary Details (cont'd)

	EA Number	Baseline Budget Jun-00	Current Budget Oct-02	Current Forecast Nov-02	Net Change	Expended to Date (7/98 – 10/02)	Note
Southern Bridge Group							
Project 6004 – San Mateo-Hayward Bridge Widening							
Widen Trestle							
Capital Outlay Support	04501x	7.9	22.8	22.8	0.0	17.3	(h)
Capital Right of Way	045019	0.0	0.0	0.0	0.0	0.0	
Capital Outlay	045014	124.8	128.9	128.9	0.0	118.9	
Total Widen Trestle		132.7	151.7	151.7	0.0	136.2	
Widen Roadway							
Capital Outlay Support	04503x	4.3	6.0	6.0	0.0	6.0	
Capital Right of Way	045039	1.0	0.0	0.0	0.0	0.0	
Capital Outlay	045034	29.2	26.1	26.1	0.0	25.4	
Total Widen Roadway		34.5	32.1	32.1	0.0	31.4	
Construct Mini Toll Plaza							
Capital Outlay Support	04502x	1.7	3.8	3.8	0.0	2.1	
Capital Right of Way	045029	0.0	0.0	0.0	0.0	0.0	
Capital Outlay	045024	4.4	6.3	6.3	0.0	5.6	
Total Mini Toll Plaza		6.1	10.1	10.1	0.0	7.8	
Other Budgeted Capital							
Capital Outlay Support		1.6	7.0	7.2	+0.2	3.4	(i)
Capital Right of Way		0.5	1.5	1.5	0.0	0.5	
Capital Outlay		8.9	8.6	8.6	0.0	2.8	
Total Other Budgeted Capital		11.0	17.1	17.2	+0.2	6.7	
Total Capital Outlay Support		15.5	39.6	39.8	+0.2	28.7	
Total Capital Right of Way		1.5	1.5	1.5	0.0	0.5	
Total Capital Outlay		167.3	169.9	169.9	0.0	152.8	
Project (BATA) Contingency		19.3	6.5	6.3	- 0.2		
Total San Mateo-Hayward Bridge Widening		203.6	217.5	217.5	0.0	182.0	
San Mateo-Hayward Bridge – West Approach Replacement Planting							
Capital Outlay Support	04860x	0.1	0.1	0.1	0.0	0.0	
Capital Right of Way	048609	0.0	0.0	0.0	0.0	0.0	
Capital Outlay	048604	0.2	0.2	0.2	0.0	0.0	
Project (BATA) Contingency		0.1	0.1	0.1	0.0		
Total SM-H Bridge W. Approach Replacement Planting		0.4	0.4	0.4	0.0	0.0	

Notes:

(h) Includes EA 04501*

(i) Includes EA 00305*, 04504*, 04505*, 04506*, 04507*, 04508*, 04509*

BAY AREA TOLL AUTHORITY

Appendix C – Project Cost Summary Details (cont'd)

	EA Number	Baseline Budget Jun-00	Current Budget Oct-02	Current Forecast Nov-02	Net Change	Expended to Date (7/98 – 10/02)	Note
I-880/SR-92 Interchange Improvement							(j)
Capital Outlay Support	23317x	20.8	24.1	24.1	0.0	10.8	
Capital Right of Way	233179	8.0	0.1	0.1	0.0	0.0	
Capital Outlay	233174	70.3	94.6	94.6	0.0	0.0	
Non-BATA Funding		0.0	10.0	10.0	0.0		
Project (BATA) Contingency		25.1	5.5	5.5	0.0		
Total I-880/SR-92 I/C Improve.		124.2	134.2	134.2	0.0	10.8	
Dumbarton Bridge West Approach Projects							
US101/University Avenue Interchange Reconstruction (non-Caltrans)							
Capital Outlay Support		0.0	0.0	0.0	0.0	0.0	
Capital Right of Way		0.0	0.0	0.0	0.0	0.0	
Capital Outlay		3.8	3.8	3.8	0.0	3.7	(k)
Total US-101/University Ave.		3.8	3.8	3.8	0.0	3.7	
Bayfront Expressway (SR-84) Widening							(l)
Capital Outlay Support	00487x	4.4	5.7	5.7	0.0	5.4	
Capital Right of Way	004879	1.3	0.2	0.2	0.0	0.2	
Capital Outlay	004874	24.8	26.6	26.6	0.0	12.4	
Project (BATA) Contingency		3.3	1.3	1.3	0.0		
Total Bayfront Expressway (SR-84)		33.8	33.8	33.8	0.0	17.9	
Total Dumbarton Bridge W. Approach		37.6	37.6	37.6	0.0	21.6	
Total Southern Bridge Group		365.7	389.6	389.6	0.0	214.5	

Notes:

(j) Includes EA 01601* and 01602*

(k) Total reimbursements made to the City of East Palo Alto for current allocation.

(l) Includes EA 01511* and 01512*

General Notes:

1. Capital outlay support includes both Caltrans and Architectural/Engineering (A/E) consultant support.
2. Capital right of way includes acquisition, loss of goodwill, demolition, utilities relocations, relocation assistance, title costs, and sale of excess lands.
3. Capital outlay includes construction bid items, supplemental construction work, state furnished materials, construction contingencies, and external third party agreements.