



## I-880 Express Lanes Construction Update October 9, 2018

### Project Overview

Civil construction of the I-880 express lanes between Fremont and Oakland is about 45% complete. Construction began in September 2017 is anticipated to continue through 2019. View the project fact sheet [here](#).

### Current Work

Crews are completing the widening work at the CHP truck scales with paving and striping. Crews are also finishing up installing electrical equipment from Decoto Road/Highway 84 to Highway 92 that will power the toll system and overhead signs. Similar electrical work will be ongoing in the section from Highway 92 to Hegenberger in the coming weeks. Crews continue to install light poles, overhead sign structures and overhead static signs. Work also continues to install a retaining wall and widen the highway in the southbound direction at Hacienda Avenue. Crews are testing the data network needed to implement tolling. Finally, crews are installing guardrail north of Alvarado Avenue.

### What To Expect

- Shoulder lane closures during the day and night
- Intermittent nighttime lane closures
- Nighttime construction lighting in the medians and on shoulders
- Construction equipment on shoulders
- Nighttime noise from drilling and vehicle back-up alarms

### Future Work of Note

- Work near the Hacienda overcrossing to install the retaining wall and widen southbound I-880 will occur intermittently through December.
- Electrical work will continue moving north on the corridor.
- A full freeway closure will occur near A Street in the late fall/early winter so that crews can install a sign bridge. As the date approaches, advance notification will be provided to the public.
- No ramp closures are anticipated in the next several weeks.

### Progress to Date

Civil construction of the I-880 express lanes is about 45% complete, including:

- 100% completion of overhead sign foundations,
- 90% completion of light pole foundations and over 75% completion light pole installations,
- 90% completion of median barrier construction,
- Almost 50% of completion of overhead static sign and sign structure installations,
- Retaining wall rebar and widening at Hacienda Avenue,

- Installation of about 80% of the conduit and electrical cabinets for the electrical and data network that will power the tolling equipment and facilitate the transfer of tolling data,
- Widening I-880 in the northbound direction near the truck scales in Fremont, and
- Widening I-880 in the southbound direction near Alvarado Blvd.



Sign Structure & Pole Placement



Shotcrete placement at soil nail wall, Hacienda Overcrossing

If you would like to add people to our email list, or if you experience significant impacts or have questions, please contact us.



**Contact Us**

415-778-6757

[info@bayareaexpresslanes.org](mailto:info@bayareaexpresslanes.org)

[Expresslanes.511.org](http://Expresslanes.511.org)

[twitter.com/511SFBay](https://twitter.com/511SFBay)

[facebook.com/511SFBay](https://facebook.com/511SFBay)