

METROPOLITAN TRANSPORTATION Bay Area Metro Center 375 Beale Street, Suite 800 San Francisco, CA 94105 415.778.6700 www.mtc.ca.gov

Jake Mackenzie, Chair Sonoma County and Cities

Scott Haggerty, Vice Chair

Cities of San Mateo County

Alicia C. Aguirre

Tom Azumbrado U.S. Department of Housing and Urban Development

Jeannie Bruins
Cities of Santa Clara County

Damon Connolly Marin County and Cities

Dave Cortese

Carol Dutra-Vernaci Cities of Alameda County

Dorene M. Giacopini U.S. Department of Transportation

Federal D. Glover

Anne W. Halsted San Francisco Bay Conservation and Development Commission

Nick Josefowitz San Francisco Mayor's Appointee

Jane Kim City and County of San Francisco

Sam Liccardo San Jose Mayor's Appointee

Alfredo Pedroza Napa County and Cities

Julie Pierce Association of Bay Area Governments

Libby Schaaf Oakland Mayor's Appointed

> Warren Slocum San Mateo County

James P. Spering Solano County and Cities

Transportation Agency

Amy R. Worth
Cities of Contra Costa County

Steve Heminger

Alix Bockelman Deputy Executive Director, Policy

Andrew R. Fremier Deputy Executive Director, Operations

> Brad Paul Deputy Executive Director. Local Government Services

COMMISSION

November 7, 2018

City Hall

The Honorable Libby Schaaf

Mayor, City of Oakland

1 Frank H. Ogawa Plaza

Oakland, CA 94612

The Honorable London N. Breed Mayor, City of San Francisco City Hall 1 Dr. Carlton B. Goodlett Place San Francisco, CA 94102

RE: Transbay Transit Center Peer Review

Dear Mayor Breed and Mayor Schaaf:

We write to you to provide the second update on the scope and progress of the work of the peer review by the expert panel assembled by MTC. On October 4th, we wrote that our panel would review "the cause of the cracked beams and the plans to make repairs."

Working with the full cooperation of the Transbay Joint Powers Authority (TJPA), we have divided the review into the following five stages:

- 1. Load capacity of the temporary shoring system.
- 2. Sampling and testing plan for the material from the fractured steel girders.
- 3. Cause of failure, as informed by the material test results and design analysis.
- 4. Current condition of structural elements directly affected by the steel fractures.
- Repair solution, as informed by the cause of failure and current condition.

TJPA's consultants, contractors, and subject matter experts will develop the material for each of the above stages, which TJPA will provide to MTC's five-person peer review panel¹. MTC's panel will provide an expeditious but thorough independent review to insure you and the public may have confidence in the repair, and so the Transbay Transit Center can return to normal operation.

MTC's panel is currently reviewing material from the first two stages. It has reviewed the shoring at Fremont Street to insure its stability during the sampling of material from the fractured girders. The panel has also reviewed and takes no exception with the TJPA's current sampling and testing plan. Material samples have been removed and shipped to a materials testing laboratory in New York City where the samples are in the process of being machined for testing.

¹ The five panelists include: Michael D. Engelhardt, Ph.D., P.E; John W. Fisher, Ph.D.; Brian Kozy, Ph.D., P.E., Thomas A. Sabol, Ph.D., S.E., and Robert E. Shaw, P.E. On October 26, Ewa Z. Bauer-Furbush, P.E. stepped down from her role on the panel due to the time demands from her commitments as District Engineer for the Golden Gate Bridge.

Mayor Breed and Mayor Schaaf Page 2 of 2 November 7, 2018

We will continue to keep you updated on the progress of this work. Please do not hesitate to contact me with any questions or concerns in the meantime.

Sincerely,

Executive Director

Jake MacKenzie, Chair, Metropolitan Transportation Commission Mohammad Nuru, Chair, Transbay Joint Powers Authority Mark Zabaneh, Executive Director Transbay Joint Powers Authority Michael Engelhardt, Ph.D., Chair, Peer Review Panel

J:\SECTION\EXEC\EO\Steve Heminger\Correspondence 2018\L_Breed and Schaaf.11.7.2018.docx